

Project Progress Update

September 2026

Building momentum from the top down

September saw strong progress across the project, with Level 2 nearing completion and works on Level 1 and the Ground Floor advancing well in a coordinated top-down sequence.

Progress at a glance

Level 2

The meeting rooms and innovation hubs are progressing through final decorations. In the WC and shower areas, sanitaryware connections and ceiling installation are moving forward, alongside terrazzo floor infills designed to match the existing finishes seamlessly.

Level 1

Level 1 is moving into its finishing stages. Existing door remedials, ceiling grids, wall tiling and mechanical, electrical and plumbing works to the staff kitchen are progressing steadily, preparing the space for the kitchen installation in the coming weeks.

Ground Floor

The Ground Floor achieved several major milestones this month. Engineered wood flooring is complete, together with floor tiling to the CSC, multipurpose space and café. Whiterock installation in the main kitchen is also complete, while the kitchenette in the medium meeting room has been installed.

Furniture, fixtures and equipment for the servery, kitchen and CSC are due to follow shortly. Wall tiling in the WCs and Changing Places facility is nearing completion, and ceiling works are under way ahead of the mechanical, electrical and plumbing final fix.

External, roof and loft works

Externally, drainage and paving works remain ongoing, while the curtain walling framework continues to progress. Final electrical and ventilation works are also advancing throughout the roof and loft space.

Looking ahead

Activity will remain focused on completing internal finishes, progressing final mechanical and electrical works, installing remaining furniture, fixtures and equipment, and continuing the external envelope and landscaping works.

Project photographs







